

SUB: CERTIFICATE

Dt. 25.02.2010

Dear Sir,

This is to certify that M/S Gannon Dunkerley & Co. Ltd. Having its registered office at New Delhi Excelsior Building, Fort Mumbai - 400001 and also having three regional office at B - 228, Okhla Industrial Area, Phase - 1, New Delhi - 110020 has executed.

1	NAME OF PROJECT	4 x 600 MW Power Plant Vedanta Aluminum Ltd. Jharsuguda (Orissa)			
2	NAME OF EMPLOYER	SEPCO III Electric Power Construction Corporation, China			
3	AGREEMENT NO. & DATE	MPH & BOP -	JSG/IPP/SEPCO III-LOI-C003 Dt. 03.03.07		
		Chimney	JSG/IPP/SEPCO III-LOI-C002 Dt. 03.03.07		
		CHP	JSGS/C/10/2008-006 Dt. 13.05.08		
		ADMN. Building	JSGS/C/10/2008-010 Dt. 28.05.08		
4	SCOPE WORK	Civil & Structural work of Main Power House, Chimney, Adm. Building & Coal Handling Plant			
5	NAME OF CONSULTANT	DCPL for Projects, BVQL for Quality			
6	ORIGINAL CONTRACT VALUE EXCLUDING FREE ISSUE MATERIALS AS WORK ORDER		Contract Value (Crore)	Free Issue (Crore)	Total
		MPH & BOP	96.98	82.25	179.23
		Chimney	46.92	13.90	60.82
		CHP	47.86	59.75	107.61
		ADM Block	4.26	3.57	7.83
		<i>Total</i>	<i>196.02</i>	<i>159.47</i>	<i>355.49</i>
7	TOTAL CONTRACT VALUE EXECUTED AS ON DEC - 2009		EXECUTED AMOUNT AFTER VARIATION (Crores)	VALUE OF FREE ISSUE MATERIAL (In Crores)	TOTAL VALUE (In Crores)
		MPH & BOP	95.51	80.95	176.46
		Chimney	38.44	13.52	51.96
		CHP	42.99	45.50	88.49
		ADM Block	2.82	0.60	3.42
		<i>Total</i>	<i>179.76</i>	<i>140.57</i>	<i>320.33</i>

8	STIPULATED DATE OF COMPLETION	MPH & BOP	Jun-08
		Chimney	Jan-09
		CHP	Feb-10
		ADM Block	Jun-09
9	ACTUAL DATE OF COMPLETION		
10	PERFORMANCE OF THE CONTRACTOR	Good	
a)	TECHNICAL PROFICIENCY	Good	
b)	FINANCIAL SOUNDNESS	Good	
c)	MOBILISATION OF ADEQUATE T & P	Good	
d)	MOBILISATION OF MANPOWER	Good	
e)	GENERAL BEHAVIOR	Good	

MAJOR QUANTITIES OF WORK EXECUTED

	DETAILS	ORDINARY/ HARD SOIL	ROCK
A	EARTH WORK EXCAVATION In Cu.m.	1027000 Cu.m	77660 Cu.m
B	MASS BACK FILLING In Cu.m	605000 Cu.m	
C	CONCRETE In Cu.m	197000 Cu.m	
D	STRUCTURAL STEEL In MT	19700 MT	
E	REINFORCEMENT STEEL In MT	17600 MT	
F	SHUTTERING In Sq.m	292000 Sq.m	

QUANTITIES OF EXECUTED IN A FINANCIAL YEAR

	DETAILS	2003-2004	2004-2005	2005-2006	2006-2007	2007-2008	2008-2009	2009-2010
A	EARTH WORK EXCAVATION in Cu.m for Soil					581000	344000	102000
	EARTH WORK EXCAVATION in Cu.m for Hard Rock					50600	25300	1760
B	MASS BACK FILLING in Cu.m				42800	28300	397000	179700
C	CONCRETE in Cu.m				20300	82900	69100	50200
D	STRUCTURAL STEEL in MT				340	910	8600	10190
E	REINFORCEMENT STEEL In MT				865	6800	6880	6080
F	SHUTTERING In Sq.m				17000	107700	122900	61300

MAXIMUM QUANTITIES EXECUTED IN A PARTICULAR MONTH (PLEASE SPECIFY MONTH)

	DETAILS	2003-2004	2004-2005	2005-2006	2006-2007	2007-2008	2008-2009	2009-2010
A	EARTH WORK EXCAVATION in Cu.m for Soil				58000 Sept.	110000 June	185000 Nov.	45000 May
	EARTH WORK EXCAVATION in Cu.m for Hard Rock				2000 Sept.	29000 June	18000 Dec.	3200 June
B	MASS BACK FILLING in Cu.m				25000 Oct.	10000 Nov.	140000 May	120000 May
C	CONCRETE in Cu.m				3500 Nov.	12300 Dec.	10025 Jan.	9560 Dec.
D	STRUCTURAL STEEL in MT				340 Oct.	1550 Feb.	1100 June	1600 Dec.
E	REINFORCEMENT STEEL In MT				360 Nov.	1380 Dec.	1620 Jan.	1200 Dec.
F	SHUTTERING In Sq.m				6500 Nov.	21150 Dec.	22220 Jan.	18150 March

QUANTITY OF FREE ISSUE MATERIALS

STRUCTURAL STEEL - 19700

REBAR - 17600

ANY OTHER ITEM PLEASE SPECIFY
Major Single Pouring

	Quantity	Pouring Month & Year
1. Raft of T.G Foundation		
a. TG # 3	3200 Cu.m	Oct-07
b. TG # 4	3200 Cu.m	Nov-07
2. Raft of Coal Mill Foundation		
a. Unit # 3	1400 Cu.m	Aug-07
b. Unit # 4	1400 Cu.m	Nov-07
3. T.G Deck Slab		
a. Unit # 3	1075 Cu.m	Apr-08
b. Unit # 4	1075 Cu.m	Nov-08

This Certificate is being issued on the request of M/S GDCL for Submission with their Tenders without any prejudice to the terms & condition of Contract.

For SEPCO III Electric Power Construction Corporation

IPP Project, Jharsuguda

