



✓ mr AC
mr SDG 18/7

Bengal Shapoorji Housing Development Pvt. Ltd.

PERFORMANCE CERTIFICATE

Date : 08.07.2009

This is to certify that **M/s. Gannon Dunkerley & Co. Ltd.** having its registered office at New Excelsior Building, Fort, Mumbai-400001 and also having their regional office at 23A, N.S.Road, Kolkata-700001 has completed so far an amount of Rs.1286.66 LAC (Including Free issue materials) of the below-mentioned work satisfactorily as per specification and scope of work. The brief detail of their execution status is as under -

- | | | | |
|--|---|---|----------------------|
| 1) NAME OF WORK | : | CIVIL AND FINISHING WORK FOR 1280 Nos. flats in SPARSH BUILDINGS MIG BLOCK TYPE M2 NO. J(23-25), TYPE M3 NO. J(8-11) & J(12-15) IN PHASE II AND TYPE M4 NO. J(16-20) IN PHASE-I OF SP SHUKHOBISHTI-A MASS HOUSING PROJECT AT AA-III, NEW TOWN, KOLKATA. | |
| 2) W.O. NO. | : | SP/RE/127 dated 17.04.2008 & SP/RE/213 dated 10.04.2009 | |
| 3) SCOPE OF WORK | : | CIVIL & FINISHING WORK ABOVE 4 NOS. TOWERS (Except Painting, Sanitary & Electrical works) | |
| 4) NAME OF CONSULTANT | : | SURBANA INTERNATIONAL CONSULTANTS (INDIA) PTE LTD, Kolkata. | |
| 5) DETAIL PROJECT VALUE | | As per WO | Amended value |
| a) CONTRACT VALUE AS PER W.O. | : | 2122.03 LAC | ---- |
| VALUE OF FREE SUPPLY | : | 3915.61 LAC | ---- |
| TOTAL VALUE | : | 6037.64 LAC | ---- |
| b) EXECUTED VALUE UPTO JUNE' 09 | : | 459.52 LAC | ---- |
| VALUE OF FREE SUPPLY | : | 827.14 LAC | ---- |
| TOTAL VALUE | : | 1286.66 LAC | ---- |
| 6) DETAILS OF FREE ISSUE MATERIALS | : | Cement, Bricks (1st Class & Soling), Reinforcement Steel, Floor Tiles, Wall Tiles, Cuddpah Stone, RMC, Door Frames & Flush Door Shutter. | |
| 7) DATE OF START AS PER W.O. | : | April' 08 | |
| 8) DETAIL DATE OF COMPLETION | : | | |
| I) STIPULATED DATE OF COMPLETION | : | September' 09 | |
| II) ACTUAL DATE OF COMPLETION | : | Work in Progress. | |
| 9) AMOUNT OF COMPENSATION LEVIED FOR DELAYED COMPLETION. IF ANY | : | Not Applicable. | |
| 10) PERFORMANCE OF CONTRACTOR | : | | |
| I) TECHNICAL PROFICIENCY | : | Excellent / Very Good / Good / Poor / Very Poor | |
| II) FINANCIAL SOUNDNESS | : | Excellent / Very Good / Good / Poor / Very Poor | |
| III) MOBILIZATION OF ADEQUATE T & P | : | Excellent / Very Good / Good / Poor / Very Poor | |
| IV) MOBILIZATION OF MANPOWER | : | Excellent / Very Good / Good / Poor / Very Poor | |
| V) GENERAL BEHAVIOUR | : | Excellent / Very Good / Good / Poor / Very Poor | |
| 11) MAJOR QUANTITY OF WORK EXECUTED | | | |
| I) EXCAVATION | : | 2960.00 CUM | |
| II) CONCRETE | : | 13550.00 CUM | |
| III) REINFORCEMENT STEEL | : | 1683.00 MT | |

This certificate is being issued on the request of M/s Gannon Dunkerley & Co., Ltd.

for Bengal Shapoorji Housing Development Pvt. Ltd.,

Rana Gupta

3rd Flr., "Shrachi Tower"
686 Anandapur,
EM By Pass,
(Near Ruby Hospital),
Kolkata - 700 135
Phone : 033 6555 1837 / 1830
E-mail : kolkata.masshousing@shapoorji.com

Corporate Office :
"SP Center"
41/44, Minoo Desai Marg
Colaba, Mumbai-400 005
Tel : +91-22-6749 0000
Fax : +91-22-6633 8176

Regd. Office :
70, Nagindas Master Road
Fort, Mumbai-400 023
www.shapoorji.in

